Task #	Date	Discrepancies	Building	Priority	Action Items	Cost	Responsibility	Status
					Ask Patti if candle manuf will pick up used			
		Remove candle boxes from boiler			candles			
1	12/20/10	room	church	-	Manuf picked used candles, 12/28/10.		Lou	Done
		Electrical panel in sacristy is not					Lou	
3	12/20/10	flush with wall.	church	-	Repaired electrical panel, 12/29/10.	\$0.00		Done
					Installed gate, 12/29/10.			
		Recommend safety gate at top of			Gates adjusted, 3/14/11			
		stairwell near sacristy. Steel			Gates need fine tuning.			
4	12/20/10	tongue & magnet.	church	-	Completed, 3/30/11		Lou	Done
					Review electrical code for circuit breaker use.			
					Tom M. sent appropriate page from NEC saying			
					breakers can be used for light switches, 1/11/11.			
		Circuit breakers are not designed			Rod Fournier also provide breaker code which			
		as replacement for switches. This			identifies our breakers (UL LIsted as SWD			
		pertains to electrical box in			switching duty) as qualified for switching		Rod Fournier	
5	12/20/10	sacristy& basement.	church	-	operation, 1/24/11.		Tom Manning	Done
					Fill joint with suitable material as weather			
					permits.			
		Wide expansion joint at top of			10/22/11, est \$175 Zuccaro. Insurance			
		circular ramp leading to rear			inspector noted discrepany again.			
6	12/20/10	parking lot	church	-	10/11, repaired by Talaga.	\$75.00	Lou	Done
		Loose cover on light fixture located			-			
7	12/20/10	in kitchen.	rectory	-	Secure light cover, 12/20/10.	\$0.00	Ron	Done
		Electrical outlets near kitchen sink						
8	12/20/10	require GFCI	rectory	-	Install GFCI receptacles. Hire Rod Fournier.		Rod F.	Done
			parish		Shower room has been cleared since			
9	12/20/10	Men's room shower clattered.	center		inspection. Also see task # 38.		Lou	Done
		, ,	parish					
10	12/20/10	stairwell to lower level.	center	-	Install safety gate, 12/29/10.		Rich & Ron	Done
					Secured TVs to carts, 12/20/10.			
		Recommend securing TVs to	parish		Advised adult staff that children are NOT		Clif	
11	12/20/10	movable carts.	center		allowed to move these TV carts, 12/20/10.	\$0.00	Lou	Done
		Recommend covering open circuit						
		breaker slot in electrical panel in	parish		Purchase & install cover over open circuit			
12	12/20/10	basement.	center	-	breaker slot. Done 2/13/11.	\$0.00	Lou	Done
		Insurance Inspection report	total		Write report response. Include dates for task			
14	12/20/10	response to inspector.	facility	-	completion, 12/30/10.		Lou	Done
		Damage paper towel holder in	•					
15	12/20/10	downstairs bath.	rectory	-	Replace towel holder, 12/15/10.		Lou	Done

		2 "HAND WASH ONLY" signs	parish				
16		required in kitchen.	center	-	Install signs, 1/5/11	Clif	Done
		1 "HAND WASH ONLY" sign					
17	12/20/10	required in kitchen	church	-	Install sign, 1/5/11.	Clif	Done
		"NO EXIT" signs missing on doors					
		on east side of hall, kitchen, &	parish				
18	12/20/10		center	-	Install signs, 1/5/11.	Clif	Done
		"NO EXIT" signs missing on both					
		doors leading to storage area					
19	12/20/10	behind kitchen.	church	-	Install signs, 1/5/11.	Clif	Done
					EHL can't install backsplash until dehumidification system is installed & the wall is dry, no charge. EHL holding backsplash. 3/14, Lou & Clif to assess problem. 4/11, wall behind sink rough, but dry. Hung temp/humidty meter in basement. Lou to ask EHL to install back splash		
20	12/20/10	Backsplash missing in kitchen	church	_	5/11, completed	Lou/Clif	Done
21		At all times, lock boiler room.	parish center	_	M&M has key. Fire Dept can unlock room with key in Knox Box. Purchase extra keys for office & Property Mgt team.	Lou	Done
		Hanting contains an arms 0	ala a la /m a				
22	12/20/10	Heating systems on zones &	church/par		No action item.		Done
22	12/20/10	controlled by thermostats in area.	ish center	-	Access to office should be arranged with Rella		Done
		Faith Formation Office spare key is			Bernabucci. She is at St. Maurice on Tues. & Wed. Lou, Fr., Ron & rectory office have spare keys,		
23	12/20/10	in Knox Box	center	-	1/5/11.	Lou	Done
24	12/20/10	"first responders" with Sonitrol.	parish center	_	Notify Sonitrol of new "first responders", Fr., T. Manning, & Lou. Need 4th person. Review process for reacting to alarms.(ref. to task #25)	Lou	Done

					Plan project temp/system discrepancy & entry warning system. M&M to be noticed of discrepancy. Lou will review systems with Sonitron (Joe Lagasse) & M&M. 10/22, review/quote system w/Sonitrol. 11/27/11, Sonitrol to send rep. 12/11/11, Sonitrol installed low temp system			
25	12/20/10	Temperature warning system	parish center	_	w/notification to 1st responders. Added M&M Oil to low temp 1st responders.	\$362.00	Lou	Done
20					Advise Theresa of discrepancies. Fr. Wojciech concerned. Reviewed contract with Admiral Cleaning, 12/20/10. Monitor situation for a while. 3/16/11, Admiral released & D&L.Maintenance LLC on 1 month trial.	φ002.00	200	Bone
26		Contract with weekly cleaning company, Admiral Cleaning.	church/par ish center	_	4/11/11, quality of D&L's work? Ref. task 121.		Lou & Kathy P.	Done
28		Minimum of 3 ft of clearance is required around electrical panels in boiler room.		-	Marked clearance area around electrical panel, 11/11.		Lou	Done
		Broken or missing ceiling tiles in	parish		Replace ceiling tiles with extra tiles in old boiler			
29		the lower level of parish center.	center	-	room, 11/11.		Joe Lagasse	Done
		Black window frames require	parish		Plan painting party for window frames.ccc			
30	12/20/10	painting.	center	-	7/11, completed		Ron	Done
31		Chips in concrete walkway.	parish center	-	Ck on patching water proofing. 10/28/11, Talaga resurfaced area.		Lou/Clif	Done
32		of the church, both main doors of the parish center, and the rectory	parish center, church, rectory	-	Post log sheets at church, 12/10. Post log sheets at rectory & parish center, 1/24/11.		Lou	Done
		"NO ADMITTANCE" signs required						
33	12/20/10	on electrical and boiler rooms.	center	-	Paint doors and install signs.	\$0.00	Clif	Done
35		Rug cleaning	church	-	Servpro cleans rugs twice a year, week before Easter & Christmas. Christmas cleaning done, 3/14/11	\$0.00	Ron Dion	Done
		Missing siding below eave on	parish					
36	12/20/10	northwest corner of parish center	center	-	Replace siding, 11/10		Joe Lagasse	Done

		I						
37	12/20/10	Shower curtain liner, master bath	rectory	_	Replace shower curtain liner, 11/10		Lou	Done
		,			Ms. Labanowski checked with Bolton town			
		Material in showers, boy & girl	parish		inspector. The church facilities are NOT for			
38		bathrooms.	center		Red Cross, FEMA, etc. emergency shelter use.		Lou	Done
30	12/20/10	battiloonis.	Cerner	-	Ned Cross, i Livia, etc. emergency sheller use.		Lou	Done
					Purchased 6 x 40 lbs bags of salt from Sam's.			
					Add as needed. Flush pipes w/chlorax			
					once/twice per year due to turbidity, not bacteria.			
		Water softener maintenance.			Water tested by Phoenix Lab.			
39	12/20/10		rectory	_	Adjusted softener level, 12/28/10.		Lou	Done
	12/20/10		rootory		Blocked in oil lines, 12/10.		200	20110
		Room 6 exposed oil lines from	parish		Paint enclosure.			
40		tank to boiler.	center	_	10/11, painted	\$115.00	Lou/Jim O'Brien	Done
	,, . •	Leaks in flat roof northwest			7,100	+ 1.121 00		1
41	12/20/10		church	_	Replaced Oct 2010 by Allied Roofing.	\$4,608.00		Done
					, , , ,	,		
		Isocyanurate insulation re-						
		imbursement of ~ \$22k. Tom						
		Manning described the roof design						
		compromises in a letter to Dolores			Seeking clearance from Parish Council to			
		B. Fr. Stan asked Bill Wilson of	parish		subrogate against Vincent Roofing.			
42	12/20/10	Haloran & Sage LLP to investigate.	center	-	Tom Marrion investigating.		Lou & Kathy P.	Closed
		Need new fire door between						
43	12/20/10	rectory & garage.	rectory	-	Replaced door, 2/11/11	\$509.99	Jim O'Brien	Done
		Replace basement door to outside						
44	12/20/10	under deck.	rectory	-	Repair existing door.		Kurt O'Brien	Done
					Fr.'s decision?			
		Rent parish center. Must follow	parish		Tom Manning asked that this task be reopened.			
46	12/20/10	insurance guidelines.	center	-	He will investiage.		Tom M/	TBD
		Chairs & table restoration. 4	parish					
47	12/20/10	chairs missing medallions.	center	-	Mount medallions.		Clif	Done
					Sketches with Dorli/Mike H.			
					Delivered & being installed, 1/5/11. Paid for by			
					Fair Group.			
					Cabinets need counterbalance. Mr. Waitt is			
			parish		obtaining steel weigh, 1/24/11.	_		
48	12/20/10	Toy chest & bookcases	center	-	Completed, 4/2/11	\$0.00	Lou/Clif	Done
		L	parish		[.	.	_
49	12/20/10	Phone in library.	center	-	Phone installed, 2/11.	\$0.00	Rod F.	Done

		Spare tiles for parish center floor.	parish					
50	12/20/10	Tile vendor Elite Flooring	center	-	Spare tiles in storage room.		Lou	Done
					Wash, seal, & polish lower hall & stairway.			
					Quote of \$285 from Admiral.			
					Will review w/D&L Maintenance.			
			parish		9/11, completed by D&L.			
51	12/20/10	Lower hall & stairway cleaning	center	-		\$285.00	Lou	Done
					Replace & repair as required. Trim rody in front			
			rectory/ch		of sensor as necessary.			
52	12/20/10	Motion sensor lights	urch	-	11/11, trimmed rody on north side of church	\$0.00	Clif	Done
		Floor outlets in parish center hall						
		removed & tiled over. Was there						
		alternate provisions made,	parish		Electricians were told to cover outlets. No other			
53	12/20/10	especially for the micro-phono?	center	-	provisions were made for outlets.			Closed
					M&M to install thermostat, 11/10			
					Thermostat is not controlling temp in library.			
					Suspect thermostat was connected to wrong			
					wires.			
			parish		12/2/11, new thermostat installed.			
54	12/20/10	New thermostat for library	center	-	Installed 3/20/12		Lou	Done
			parish					
55	12/20/10	Glass covering for library table	center	-	White Glass owes reworked cover.	?	Lou	Done
		Gouges in rectangular tables in						
		library pre-existing. Attach feet to	parish					
56	12/20/10	prevent scratching?	center	-	No action item			Closed
		Invoice for copier in library?						
		Copier was replacement for water	parish					
57	12/20/10	damaged copier.	center	-	No action item.			closed
		Code requires 2 hand washing						
		sinks in the parish center kitchen.	l l					
		Loaner sink was used for 2010	parish					
58	12/20/10	Church Fair.	center	-				Done
		Door closures in parish center	l l					
	10/00/:-	corridor should be step-released to					l.	
59	12/20/10	prevent floor scratches.	center	-	Installed with kick-down, 12/10	\$30.00	Lou	Done
	10/00/:-	Defective aerator in men's	l l		10/40		l.	
60	12/20/10	bathroom	church	-	Replace aerator, 12/10		Lou	Done
	40/00/40	Classroom 5 & 3 broken	parish		D of 100 lb 1100			, ,
61	12/20/10	windows	center	-	Ref. task #62			Closed

		parish		Need portraits mounted for library opening. Paid			
64	12/20/10 Portraits of priests with Cloutiers.	center	_	for by Fair Group.		Lou	Done
				M&M to address after heating season.			
		parish		4/11, schedule this task in May.			
65	12/20/10 Valve leaks in old boiler room.	center	_	12/1/11, leak seems to have stopped.		Lou	Closed
	Floor mats for parish center	parish					
66	12/20/10 kitchen	center	_	Kitchen crew said they threw out these mats.		Lou	Closed
	Need recyclable container for	parish		,			
67	12/20/10 kitchen	center	_	Purchased, 12/10.			Done
		parish					
68	12/20/10 Discard old grill.	center	-	Bring to salvage yard		Clif/Lou/Ron	Done
	Ladies room showers in parish						
	center must be kept clear and						
	functional. The Red Cross, FEMA,			Ms. Labanowski checked with Bolton Town			
	Homeland Security could seize &			inspector. The Red Cross, Fema, etc are not			
	use in emergency. They would	parish		planning to use the church facilities as			
69	12/20/10 bring in generators.	center	-	emergency shelter, 1/24/11.		Lou	Closed
	Parish center storeroom ceiling	parish					
70	12/20/10 grid work save for future?	center	=	Discarded old mat'l and saved new mat'l, 12/10.		Lou	Done
	Parish center upper level corridor -						
	electrical box containing key to	parish					
71	12/20/10 reset alarms on hoods	center	-	Review with Joe Lagasse		Lou	Done
	Framed (for preservation)						
	certifications are displayed in						
	boiler rooms. Hartford Steam	church/par					
72	12/20/10 Boiler inspects boilers every 2 yrs.	ish center	-	Purchased frame and mounted certificate, 1/11.		Clif	Done
	40/00/40 Ob week flagger have a	a la coma la		Density and a second as for the age and light 0			D
74	12/20/10 Church flower boxes are damaged	church	-	Repair/replace when funds are available?		Lou	Done
7-	Vestibule must be clear for			Ctara variand stands in the variant			Classel
75	12/20/10 evacuations at all times.	church	-	Store unused stands in the vestry.			Closed
				Truball 9 and how Er likes it I amprovided hall			
	Dall for apparating the bailer of			Try bell & see how Fr. likes it. Lou provided bell,			
70	Bell for announcing the being of	oburob		but it hasn't 10 AM mass, 2/13/11. If acceptable,		Lau	Classed
76	12/20/10 mass. Tiles lifting in main hall & hallway	church	-	bell will be mounted appropriately.		Lou	Closed
	to kitchen due to water damage &	Parish					
77	lack of drying time before tiles			Flite Floor reneired 4/5/44	ቀ ደብረ ረረ		Done
77	1/5/11 were installed.	center	-	Elite Floor repaired, 1/5/11	\$580.32	Lou	Done

		_	·		,			•
79	1/5/11	Sacristy counter top needs replacement.	church	_	Quote replacement. Investigate Mike Harney's offer to replace counter top. Mike has a source who will replace this counter for a min. charge. Knigths or Fair group might pay for replacement. Pursue source when sacristy roof is replaced, sacristy ceiling replaced, & sacristy painted. 2/25/12, completed and paid for by Fair Group.	\$625.00	Lou	Done
80	1/5/11	Bulletinboards for vestibules of church north and south entrances	church	-	Investigate project Corkboard available in rolls. 4/11, Clif volunteered to mount bulletinboard if stock is purchased. 11/11/11, check on existing FF. board 11/29/11, purchased mat'l. 12/2011, Installed boards 2/6/12, completed	\$300.00	Lou/Clif	Done
81	1/11/11	Loose chair backs & bottoms in parish center main hall.	parish center	_	Purchase replacement fasteners & repair chairs Fasteners due, 3/22. Completed, 4/11/11	\$20.00		Done
82	1/11/11	Emergency lights in church basement bath rooms.	church	-	Assess need for emergency lights. Review operation of generator with vendor. 11/11, only emerg lights in basement during power outage. 3/9/12, Bldg code sec. 1006.3 requires no emergency lighting in bathrooms. Emergency lighting is provided in basement main room.		Lou	Closed
00	4/44/40	Felt pads on furniture in parish	parish			# 00.00	Oli (_
83	1/11/10	center library. Leak at toilet feed line in parish	center parish	-	Obtain felt pads and install.	\$20.00	CIIT	Done
84	1/11/10	center handicapped bathroom.	center	-	Repaired, 2/11.	\$0.00	Pat Bartone	Done
86		Deep cleaning of parish center.	parish center	-	Cleaning done, 2/11.	\$0.00	Lou	Done
87	1/11/11	Cabinet in store room to be relocated to handicap bathroom	parish center	-	Using cabinets donated by Mike H	\$0.00	Lou	Done

					Paint manufacture recommends not painting below 55 deg F. Project should be scheduled			
			parish		for the spring.			
88	1/11/11	Paint library window frames.	center	l _	Include in task # 30.		Ron	Closed
	1/11/11	T dirit library window frames.	ocition		Floor refinishing every other year or quote		11011	010300
					carpeting. PVC cover \$4000. Main Hall -			
		Carpet parish center main hall &	parish		\$4075, Library - \$1750, Storeroom - \$360, Hall			Carpet
89			center	_	to Kitchen - \$250	\$6,435.00	Lou/Ron Dion	Done
						·		
		Plant gardens around signs along			Spring project			
90	1/11/11	Hebron Rd.	church	-	10/11, obtained design from Woodlawn Garden	\$0.00	Clif	TBD
		Closet doors in main hall of parish			Add spacers as required to prevent rubbing.			
92	1/24/11	center rub.	parish	-	Spacers provided by Clif S.	\$0.00	Clif/Lou/Ron	Done
			l		<u> </u>			_
93	1/24/11	Locks on ambry cabinet broken.	church	-	Manchester Lock is assessing repair, 1/24/11.	?	Lou	Done
		Dadistantantantanatanatan			Tom Aiktin investigating cause of noise.			
0.4		Radiator fan/motor at south			3/9/12, reduced noise by decreasing fan speed.		1	Dana
94	1/24/11	entrance is noisy.	church	-	Adjusting speed helped. Contact roofing company about temp repair.		Lou	Done
					Roofer made temp repair, 1/24/11.			
					Quote on permanent fix w/ Allied Roofing &			
					others by March 31st.			
					Tom Manning's spec mailed to selected			
					vendors, 4/4/11.			
					Fr. to ask bishop for loan to cover repair cost.			
					Implement repairs by April 30th.			
					July 2011, south, north, south entry, & sacristy			
					roofs replaced.			
					10/11, Loan obtained			
		Leak in flat roof over sacristy &			12/11/11, received John Manville Roof System			
95	1/24/11	south side. Ref task #125	church	-	20 yr guarantee.	\$67k	Allied Roofing	Done
					Rankl quote \$270 per shoveling			
					Dave sweep sand from lawn.			
					McDonald quote \$150 per shoveling			
					Obtain quote from Behrmann. Behrmann wants			
					the plowing service as well.			
					Delorme wants to quote shoveling.			
			church,		Seeking local laborer thru bulletin.			
		Snow clearing church sidewalks	parish		2010, sidewalk clearing done by volunteers.			
		Estimate sidewalks will need to be	center,		12/11, went with MacDonalds \$125, \$150,	1		
96	1/24/11	cleared 10 times per winter	rectory	-	\$175 dependent on snow fall amount.	\$1,500.00	Lou	Done

· ·			1	1	Tau: 15 C 1 1 1 K		ı	
					Allied Roofing shoveled off snow. Leak			
					temporarily stopped. Suspect that snow buildup			
					caused water to leak over flashing. Corrective			
					action - Replace roof. Looking into several			
					estimates.			
					Allied Roof estimated \$20k. Still leaking this			
					summer.			
					10/22, let roof dry out and then investigate.			
		Leak in flat roof over Fr. office in			12/1/11, investigated & could not find obvious			
97	1/29/11	rectory.	rectory	-	source. Obtain new estimates.	\$32,000.00	Lou	Done
					Elite quote for entire 1st floor, \$1742. Task on			
		1st floor tile treatment main hall,			hold while carpeting quotes are obtained.			
		foyer, hallway, kitchen, &	parish		3/4/11, D&L Maintenance cleaned & polished			
99	2/16/11	bathroom.	center	-	floors.	\$1,597.00	Lou	Done
			parish					
100	2/16/11	Repair hallway railing.	center	-	Glass panel support replaced, 2/11.	\$0.00	Lou	Done
		Wall outlet in classroom #6	parish					
101	2/16/11	broken.	center	-	Replaced, 2/11	\$0.00	Lou	Done
		Chaulkboard broken in classroom	parish					
102	2/16/11	#6.	center	-	Repaired, 2/11.	\$0.00	Lou	Done
					Fair group paying for cabinets & installation.			
			parish		3/14/11, partially completed.			
103	2/16/11	Oversee store room cabinets.	center	-	4/13/11, completed.		Lou	Done
		2 dollies for storing chairs are	parish		Search for missing dollies. Not found.			
104	2/16/11	missing.	center	-	11/11/11, build replacement dollies.		Clif	Closed
		Janitor's upstairs closet door	parish		Change to unlockable door.			
105	2/16/11	always locked when closed.	center	-	10/22, found change to be expensive.		Lou	Closed
					Define duties and have Dave Delorme, Ricky			
					McDonald, and Peter Maynard quote services.			
					4/11 reviewed quotes & selected McDonald.			
			church		Lou to advise all quoters. Garden & leaf clean	\$1650		
106	2/16/11	Lawn mowing service	gnds	-	up will be performed by volunteers.	Apr - Nov	Clif	Done

		Retaining wall deteriorating in front	parish		Fuss & O'Neal quoted \$32k to replace retaining wall. Other quotes? 10/22/11, review discrepency for urgency. 11/14/11, erosion evident along present retaining wall.Needs remediation. 12/10/11, 2 contractors quoting. 12/11/11, 2 quotes (\$6k \$7.2k) ulitizing catch basins & underground piping. Other ulitizing a concrete swale (\$5.5k). Choose Talaga's concrete swale design & implemented on			
107	2/16/11	of parish center.	center	_	12/23/11.	\$5,500.00	Lou	Done
108		Replace screen in door between kitchen and deck. Grease covered.	parish center	_	Replace screen. Completed, 4/1/11	\$27.00		Done
109	2/20/11	Kitchen divider & island cabinets	parish center	_	Sand & poly.		Lou	Done
	2,20,11		parish		James a Fash.			200
111	3/7/11	Install movie screen	center	-	To be done by Lee Snuffer & Mark Fiano	\$0.00	Lou	Done
		Right oven kitchen stove not	parish			, , , , ,		
112	3/13/11	working.	center	ı	3/16/11, serviced by Propane Gas Srv.		Lou	Done
113	3/21/11	Left oven door in kitchen needs adjustment.	parish center		Replace turn-buckle Completed, 3/28/11	\$0.00	Lou	Done
115	4/11/11	Paint chipping on railing along sidewalk to east & west parking	church	-	Paint railing. 11/28/11, completed by community service person.	\$0.00		Done
116	4/11/11	Paint ceiling & upper walls in the center of church	church	ı	Quoting 11/15/11, Larry Converse quoted. Schedule after holidays. 2/29/12, completed.	\$12k	Lou	Done
118	4/11/11	Bring garbage to street edge on Wednesdays	church	-	Tom Manning volunteered to bring out the trash & return the empty trash containers to the shed on Wednesdays		Tom M.	Done
		church flat roofs will need			·			
119	10/22/11	replacement in 2036.	church	-				Closed
120	10/22/11	Water leak on inner wall of sacristy	church		Confirmed leak from wind driven rain on exterior tower wall. Sealer quoted by 2 vendors. Quote at least one more mason. 10/28/11, Talaga waterproofed exterior walls of church tower.	\$2,300.00	Lou/Clif	Done
120	10/22/11	I valor ican on mile wall of sacristy	GIIGIGII	-	1	μ φ∠,3∪∪.∪∪		שווטטון

					Concerned about floor cleaning in parish center.			
					Observe floor cleaning and review with D&L as			
					necessary.			
			church/par		2/12/12, D&L performance satisfactory.			
121	10/22/11	D&L quality of work?	ish center	_			Lou	Done
		1 1 1 1						
					Make spare confessional a "quite" room for			
					young kids? Parish Council sanction? Further			
					planning?			
					12/1, proposal by Jim O'Brien.		Lou/Jim	
					Carpeting (\$300 installation) paid by Fair Group.		O'Brien\Rod	
400	40/00/44	Ovita nasar fan skunsk samilass	مامسيام			фор. ф <i>а</i> р.		D
122	10/22/11	Quite room for church services	church	-	2/25/12, completed.	\$3k - \$4k	Fortier	Done
		lata an abita an arranda an Casarra dia						
400	40/00/44	clean chimneys where firewood is	rectory/pa				.	
123	10/22/11	burnt	rish center	-	Not enough burning to warrant		Lou	Closed
					Estimates obtained. Ceiling repair needs to be			
					scheduled.			
		South & sacristy ceilings damaged			2/13/12, started sacristy			
125	10/22/11	by leaky roof. Ref. task 95	church	-	Completed 2/18	\$4,656.00	Lou	Done
		Obtain quotes for 2011 winter			Prepare quote sheet and send out to vendors.			
		plowing and sidewalk snow			11/14/11, rec'd quote from McDonald & hired.	\$125, \$150,		
126	10/22/11	removal	church	-	Ref task #96.	\$175	Clif	Done
					Scape, prime, and paint.			
		Paint peeling on north church			11/28/11, completed by community service			
127	11/20/11	portico & down spout	church	-	person	\$0.00	Lou	Done
			church,					
		Automatic lighting switches in all	parish		Change to on/off switches			
128		restrooms not appropiate	center	-	Completed 3/5/12	\$20.00	Lou/Rod F.	Done
		East side library doors do not stay	parish		Reinstall kick down door stops.			
129	11/20/11	open.	center	-	3/2/12, completed.	\$25.00	Lou	Done
					Repair stucco on chimmey. Ask Talaga to			
130	12/11/11	Church chimney stucco is cracking	church	-	quote.	\$1,600.00	Lou	TBD
		Drain pipe north of parish center				,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		
		nearly fully blocked (head wall						
		tipping forwarded). This			Talaga replaced headwall & end of broken drain			
		discharges all church and some	church,		pipe. Paid for by Fair Group.			
131		rectory drains.	rectory	_	Completed 12/29/11. (ref. to task # 45).		Lou	Done
131	12/20/11	Master bath tub/shower faucets	Toolory		Oompleted 12/29/11. (16). to task # 40).		Lou	Done
		are difficult to turn/adjust water			M&M replaced with new single level controller.			
400		•	rootory		,	\$050.00	Lou	Dona
132	12/20/11	itemp.	rectory	-	Retiled shower, Paid 1/2 by Fair Group.	\$850.00	Lou	Done

		Both sheds behind rectory need			Replace shingles			
133	1/3/12	new roof shingles.	rectory	-	2/12/12, completed	\$1,000.00	Lou/O'Brien	Done
					Install small fans in front pew radiators.			
					1/12/12, two have been installed. 8 more need			
		Improve heat distribution in main			to be installed.			
134	12/20/11	sanctuary.	church	ı	2/25/12, completed.		Lou/Rod F.	Done
		Replace curb in frt of parish center	Parish		This is to suppliment swale to correct erosion.			
136	1/9/12	with concrete curbs	center	-	5/3/12, Ask Talaga to quote.	\$2,400.00	Lou	Closed
		Need storage space for Bingo	Parish					
137	2/9/2012	supplies.	Center	-	Installed shelving in main hall end cabinets.	\$1,000.00	Jim O'Brien/Lou	Done
					Installed new window in north wall of living			
138	2/15/2012	Heat conservation	Rectory	-	room.	\$1,000.00	Jim O'Brien/Lou	Done
					Installed carpeting.			
		Vestry area floor difficult to keep			Paid for by Fair Group.			
139	2/20/12		Church	-	Competed 3/5/12	\$300.00	Ron Dion/Lou	Done
		Vestibule entrances carpeting						Done
141	3/10/12	wearing	Church	-	3/12/12, Obtaining estimates	\$850.00	Lou	2013
			Church,					
			Parish					
			Center,		Survey done for all buildings, work done at			
142		Energy survey	Rectory	-	Rectory only.	\$75.00		Done
143	3/10/12	Phone system needs attention		-	AT&T		Mike Harney	Done
		Bingo supplies need more storage	Parish		4/11,112, Installed shelving in main hall north			
144	4/11/2012	space	Center	-	cabinets		Jim O'Brien	Done
			church,					
		Restroom paper towel dispensers -	parish		4/13/12, Installed new dispensoers in all five (5)			
145	4/12/2012	towels no Inger available	center	-	restrooms	\$175.00	Lou	Done
					Increase lighting. No estimate. CL&P			
					reviewing. CL&P proposes 1100 Watt light.			
		Light insufficient in parking lot			Alternates to be considered. CL&P installed			
146	4/20/12	behind cemetery	grounds	-	1/18/2013.	\$360/year	Lou	Done
					By M&M. Asbestos removal at the same time by	.		
147		Replace furnace	Rectory	-	Aaasbestos \$2260.	\$10,260.00		Done
148		Replace vestibule doors	Church	-	NW vestibule by West Reach	\$7,200.00		Done
149		Replace vestibule doors	Center	-	West Reach	\$12,000.00		Done
150		Replace water storage tank	Center	-		\$3,500.00		Done
151	7/15/2013	New basement storage shelving	Center	-	By Jim O'Brien		Lou	Done